



# CIP STATUS REPORT

## January 2018

Map Key	Project Title	Description	Status
<b>1</b>	Sterling Hills Golf Course Sewer Access Road, SS-13-02	Construct sewer access road.	Construction contract awarded on October 25, 2017. Currently under construction. To be complete Spring 2018
<b>2</b>	Undergrounding Project, ST-12-01	Utility undergrounding project between Cedar Drive and Oak Street (underground utility District No. 7), and along Las Posas Road from Camarillo Library westerly (underground utility District No. 8) for a distance based on available funding.	Construction by SCE anticipated to begin February 2018 for Underground Utility District No. 7 and the end of 2018 for Underground Utility District No. 8.
<b>3</b>	Northeast Pleasant Valley Regional Desalter RO Treatment, WT-11-01	Participation with other regional agencies in design/construction of regional groundwater desalter.	Design is underway. Acquisition of property and annexation is underway. CEQA document is complete.
<b>4</b>	Renewable Energy Project Implementation, SS-10-07	Project options include installation of solar panels or producing energy from existing digester gas production (co-generation).	Alternative analysis Report complete. Scheduled to be presented to Utilities Committee and City Council in early 2018.
<b>5</b>	CSD - Pump Station No. 3 Rehabilitation	Rehabilitation of pump station to include: pump upgrades and repiping modifications.	Design underway.
<b>6</b>	WT-14-03, Reclaimed Water Storage Reservoir	Construction of 1 million gallon reclaimed water storage tank at the treatment plant.	Preliminary design complete. Continuing with design and construction is dependent on obtaining grant funding.
<b>7</b>	LB-13-01, Library Landscape	Replace distressed trees and revise landscape/irrigation around Library.	Design is underway to revise the grading and drainage.
<b>8</b>	CC-11-01, Conference Center drain	Replace existing open channel concrete with precast concrete boxes	Design is approximately 98% complete. Plans were submitted to VCWPD for review and permitting.



# CIP STATUS REPORT

## January 2018

Map Key	Project Title	Description	Status
9	SS-11-01, WWTP Flood Improvement	Flood improvements to Wastewater Treatment Plant which may include walls, levees, and/or road improvements	Preliminary design is underway.
10	ST-04-01, Daily Drive Wall Landscaping and Monument	Construct wall along north side of Daily Drive from Glenn Drive to Fulton Street. City Monument on Daily Drive at Lewis Road exit from Highway 101 median.	Construction contract awarded on November 1, 2017. Currently under construction. To be complete late Spring 2018
11	ST-15-02, Carmen Drive Median Turf Replacement	Remove and replace turf with water efficient landscaping on Carmen Drive between Paseo Camarillo and Las Posas Road.	Project will be re-advertised for bids. The median turf has been removed and construction is anticipated to begin Spring 2018.
12	CH-16-01, City Hall Landscaping	Remove and replace turf with water efficient landscaping.	Project will be re-advertised for bids. Construction anticipated to begin Spring 2018.
13	CR-16-01, Camarillo Ranch House Paving	Construct paved parking area on the west side of the Ranch House	Design is underway. Construction anticipated to begin late Spring 2018.
14	ST-5049, Camarillo Corridor Street Improvements	Provide asphalt resurfacing to local streets as recommended by the City of Camarillo Pavement Management Plan.	Design is complete. Construction anticipated to begin Spring 2018.
15	SS-10-01, SSMP Manhole Rehabilitation	Rehabilitation of 250+ manholes in CSD area. Rehabilitation work includes manhole lid replacement, coating and channel reconstruction.	Construction is underway. Completion is expected in Spring 2018
16	ST-5058, 101 Northbound Auxiliary Freeway Lanes Project	Assess the benefits of and incorporate in select locations northbound auxiliary lanes and northbound and southbound ramp metering between Santa Rosa Road and Central Avenue interchanges along the 101 Freeway.	Preliminary design to begin Spring 2018.