



# CIP STATUS REPORT

## November 2018

Map Key	Project Title	Description	Status
1	Undergrounding Project, ST-12-01	Utility undergrounding project along Las Posas Road from Antonio Avenue and the Camarillo Library (underground utility District No. 8).	Design is underway for Underground Utility District No. 8 with construction anticipated late 2019.
2	Northeast Pleasant Valley Regional Desalter RO Treatment, WT-11-01	Construction of a regional groundwater desalter to treat 4,500 acre-feet of water per year.	Design is 100% complete for the treatment plant. Bid period open until December 4, 2018. Monitoring well drilling to begin December 10, 2018.
3	Renewable Energy Project Implementation, SS-10-07	Project options include installation of solar panels or producing energy from existing digester gas production (co-generation).	Alternative analysis Report complete. Presented to Camarillo Sanitary District Board in September 2018. Next step is to implement energy efficiency improvements and solar power installation.
4	CSD - Pump Station No. 3 Rehabilitation	Rehabilitation of pump station to include: pump upgrades and repiping modifications.	Design underway.
5	WT-14-03, Reclaimed Water Storage Reservoir	Construction of 1 million gallon reclaimed water storage tank at the treatment plant.	Preliminary design anticipated to begin Spring 2019. Continuing with final design and construction is dependent on obtaining grant funding.
6	LB-13-01, Library Landscape	Replace distressed trees and revise landscape/irrigation around Library.	Contract awarded in October 2018. Construction anticipated to start Winter 2018.
7	CC-11-01, Conference Center Drain	Replace existing open channel concrete with precast concrete boxes	Granite Construction has completed the placement of the precast concrete boxes.
8	SS-11-01, WWTP Flood Improvement	Flood improvements to Wastewater Treatment Plant which may include walls, berms, and/or road improvements	Preliminary design is nearly complete. Staff will present the findings at a CSD study session in early 2019.
9	ST-15-02, Carmen Drive Median Turf Replacement	Remove and replace turf with water efficient landscaping on Carmen Drive between Paseo Camarillo and Las Posas Road.	Construction is complete and is currently in the plant establishment period.



# CIP STATUS REPORT

## November 2018

Map Key	Project Title	Description	Status
10	CH-16-01, City Hall Landscaping	Remove and replace turf with water efficient landscaping.	Construction is complete and is currently in the plant establishment period.
11	CR-16-01, Camarillo Ranch House Paving	Construct paved parking area on the west side of the Ranch House	Construction contract awarded in October 2018. Construction anticipated to begin January 2019 to coincide with the off-peak season for events at the Ranch House.
12	ST-5049, Camarillo Corridor Street Improvements	Provide asphalt resurfacing to local streets as recommended by the City of Camarillo Pavement Management Plan.	Construction continues and is anticipated to be completed in December 2018.
13	ST-5058, 101 Northbound Auxiliary Freeway Lanes Project	Assess the benefits of and incorporate in select locations northbound auxiliary lanes and northbound and southbound ramp metering between Santa Rosa Road and Central Avenue interchanges along the 101 Freeway.	Preliminary design is underway, and is anticipated to be completed by Spring 2019.
14	WT-16-01, Reservoir No. 2 Site Improvements	Improvements to protect slope above potable water tank.	Construction is underway and is anticipated to be complete by early 2019.
15	ST-5015, Annual Resurfacing	Provide asphalt resurfacing to local streets as recommended by the City of Camarillo Pavement Management Plan.	Construction is anticipated to be completed in December 2018.
16	ST-5016, Annual Overlay	Provide asphalt resurfacing to local streets as recommended by the City of Camarillo Pavement Management Plan.	Design is nearly complete. Construction anticipated to begin early 2019.
17	SD-5052, Camarillo Hills Drain Replacement	Replace existing concrete box culvert under Las Posas Road/Ventura Blvd. intersection.	Preliminary design is underway.
18	CH-5067, Standby Power - City Hall and Corp. Yard	Install generators to provide emergency power.	Design is underway.



# CIP STATUS REPORT

## November 2018

Map Key	Project Title	Description	Status
19	CH-09-01, City Hall Council Chamber Remodel	Upgrade City Council Chambers to meet current demands.	Preliminary design is underway.
20	CH-5082, City Hall Office Expansion	Add office space to City Hall.	Preliminary design is underway.
21	ST-5047, Daily Drive Improvements	Replace curb, gutter, sidewalk, driveways; grind/overlay pavement, and remove trees along Daily Drive between Las Posas Road and Calle La Roda.	Design is 75% complete. Construction anticipated to begin in early 2019.