



# CIP STATUS REPORT

April 2018

Map Key	Project Title	Description	Status
1	Undergrounding Project, ST-12-01	Utility undergrounding project between Cedar Drive and Oak Street (underground utility District No. 7), and along Las Posas Road from Antonio Avenue and the Camarillo Library (underground utility District No. 8).	Construction by SCE underway for Underground Utility District No. 7. Design underway for Underground Utility District No. 8 with construction anticipated in early 2019.
2	Northeast Pleasant Valley Regional Desalter RO Treatment, WT-11-01	Participation with other regional agencies in design/construction of regional groundwater desalter.	Design and acquisition of property is underway. LAFCO annexation proceedings are complete. CEQA document is complete.
3	Renewable Energy Project Implementation, SS-10-07	Project options include installation of solar panels or producing energy from existing digester gas production (co-generation).	Alternative analysis Report complete. Scheduled to be presented to Utilities Committee and City Council in mid 2018.
4	CSD - Pump Station No. 3 Rehabilitation	Rehabilitation of pump station to include: pump upgrades and repiping modifications.	Design underway.
5	WT-14-03, Reclaimed Water Storage Reservoir	Construction of 1 million gallon reclaimed water storage tank at the treatment plant.	Preliminary design complete. Continuing with design and construction is dependent on obtaining grant funding.
6	LB-13-01, Library Landscape	Replace distressed trees and revise landscape/irrigation around Library.	Design is nearly complete to improve the drainage and landscaping. Construction anticipated in Summer 2018.
7	CC-11-01, Conference Center Drain	Replace existing open channel concrete with precast concrete boxes	Design is complete and VCWPD issued the permit. An agreement is in place for the hotel developer to construct the drain replacement and the city to reimburse the developer. The developer is negotiating a construction contract.
8	SS-11-01, WWTP Flood Improvement	Flood improvements to Wastewater Treatment Plant which may include walls, levees, and/or road improvements	Preliminary design is underway.



# CIP STATUS REPORT

## April 2018

Map Key	Project Title	Description	Status
9	ST-04-01, Daily Drive Wall Landscaping and Monument	Construct wall along north side of Daily Drive from Glenn Drive to Fulton Street. City Monument on Daily Drive at Lewis Road exit from Highway 101 median.	Construction is complete and the project is currently in the plant establishment period.
10	ST-15-02, Carmen Drive Median Turf Replacement	Remove and replace turf with water efficient landscaping on Carmen Drive between Paseo Camarillo and Las Posas Road.	City Council awarded a contract on March 28, 2018. Construction is anticipated to begin in mid-May, and be completed by late Summer 2018.
11	CH-16-01, City Hall Landscaping	Remove and replace turf with water efficient landscaping.	City Council awarded a contract on March 28, 2018. Construction is anticipated to begin in mid-May, and be completed by late Summer 2018.
12	CR-16-01, Camarillo Ranch House Paving	Construct paved parking area on the west side of the Ranch House	Design is nearly complete. Construction anticipated to begin January 2019 to coincide with the off-peak season for events at the Ranch House.
13	ST-5049, Camarillo Corridor Street Improvements	Provide asphalt resurfacing to local streets as recommended by the City of Camarillo Pavement Management Plan.	City Council awarded a contract on April 25, 2018. Construction is anticipated to begin June 2018, and be completed by October 2018.
14	SS-10-01, SSMP Manhole Rehabilitation	Rehabilitation of 250+ manholes in CSD area. Rehabilitation work includes manhole lid replacement, coating and channel reconstruction.	Construction is underway. Completion is expected in Spring 2018
15	ST-5058, 101 Northbound Auxiliary Freeway Lanes Project	Assess the benefits of and incorporate in select locations northbound auxiliary lanes and northbound and southbound ramp metering between Santa Rosa Road and Central Avenue interchanges along the 101 Freeway.	Preliminary design is underway.



# CIP STATUS REPORT

April 2018

Map Key	Project Title	Description	Status
16	WT-16-01, Reservoir No. 2 Site Improvements	Improvements to protect slope above potable water tank.	City Council approved project to go out for bid on March 14, 2018. Construction anticipated for early Summer 2018.
17	ST-5015, Annual Resurfacing	Provide asphalt resurfacing to local streets as recommended by the City of Camarillo Pavement Management Plan.	Design is nearly complete. Construction anticipated to begin Summer 2018.
18	ST-5016, Annual Overlay	Provide asphalt resurfacing to local streets as recommended by the City of Camarillo Pavement Management Plan.	Design is nearly complete. Construction anticipated to begin Fall 2018.