



CIP STATUS REPORT

April 2019

Map Key	Project Title	Description	Status
1	Undergrounding Project, ST-12-01	Utility undergrounding project along Las Posas Road from Antonio Avenue to the Camarillo Library (underground utility District No. 8).	Design is underway for Underground Utility District No. 8 with construction anticipated early 2020.
2	Northeast Pleasant Valley Regional Desalter RO Treatment, WT-11-01	Construction of a regional groundwater desalter to treat 4,500 acre-feet of water per year.	On February 27, 2019 City Council directed staff to revise the project design and re-bid. Bid opening is scheduled for June 5, 2019. Monitoring well drilling was completed on all three sites; working on punch list items before complete.
3	Renewable Energy Project Implementation, SS-10-07	Project options include installation of solar panels or producing energy from existing digester gas production (co-generation).	Alternative analysis Report complete. Presented to Camarillo Sanitary District Board in September 2018. Next step is to implement energy efficiency improvements and solar power installation.
4	CSD - Pump Station No. 3 Rehabilitation	Rehabilitation of pump station to include: pump upgrades and repiping modifications.	Design underway.
5	WT-14-03, Reclaimed Water Storage Reservoir	Construction of 1 million gallon reclaimed water storage tank at the treatment plant.	Preliminary design anticipated to begin Spring 2019. Final design and construction is dependent on obtaining grant funding.
6	LB-13-01, Library Landscape	Replace distressed trees and revise landscape/irrigation around Library.	Contract awarded in October 2018. Construction is complete and the project is in the plant establishment period.
7	CC-11-01, Conference Center Drain	Replace existing open channel concrete with precast concrete boxes	Granite Construction has completed construction. SCE to provide design of underground utilities.
8	SS-11-01, WWTP Flood Improvement	Flood improvements to Wastewater Treatment Plant which may include walls, berms, and/or road improvements	Preliminary design is complete and improvement alternatives were presented to City Council on April 24, 2019. Staff is preparing to hire a consultant for final design.



CIP STATUS REPORT

April 2019

Map Key	Project Title	Description	Status
9	CR-16-01, Camarillo Ranch House Paving	Construct paved parking area and lighting on the west side of the Ranch House	Construction began late January 2019 to coincide with the off-peak season for events at the Ranch House. Construction is complete.
11	ST-5058, 101 Northbound Auxiliary Freeway Lanes Project	Assess the benefits of and incorporate in select locations northbound auxiliary lanes and northbound and southbound ramp metering between Santa Rosa Road and Central Avenue interchanges along the 101 Freeway.	Preliminary design is underway, and is anticipated to be completed by Spring 2019.
12	ST-5016, Annual Overlay	Provide asphalt overlay to local streets as recommended by the City of Camarillo Pavement Management Plan.	Construction anticipated to begin June 2019.
13	SD-5052, Camarillo Hills Drain Replacement	Replace existing concrete box culvert under Las Posas Road/Ventura Blvd. intersection.	Preliminary design is underway.
14	CH-5067, Standby Power - City Hall and Corp. Yard	Install generators to provide emergency power.	Design is underway.
15	CH-09-01, City Hall Council Chamber Remodel	Upgrade City Council Chambers to meet current demands.	Preliminary design is underway.
16	CH-5082, City Hall Office Expansion	Add office space to City Hall.	Preliminary design is complete. The project is currently in the design phase.
17	ST-5047, Daily Drive Improvements	Replace curb, gutter, sidewalk, driveways; grind/overlay pavement, and remove trees along Daily Drive between Las Posas Road and Calle La Roda.	Design is in progress.
18	LS-5086, Santa Rosa Road Parkway Improvements - Upland Road to Morongo Drive	Landscape parkway between Upland Road to Morongo Drive.	Construction is complete and project is currently in the plant establishment period.



CIP STATUS REPORT

April 2019

Map Key	Project Title	Description	Status
19	SS-5045, Mission Oaks Sewer Replacement	Replacing 1,200 feet of 24" sewer line located on Mission Oaks between manholes (112-113 to K12-110).	Preliminary design anticipated to begin in Spring 2019.
20	SS-5078, Chemical System Improvements - Phase 1	Upgrades to chemical system to improve reliability.	Preliminary design anticipated to begin in Spring 2019.
21	ST-5070, Park and Ride Parking Lot Expansion	Preliminary design of expanding the existing park and ride parking lot on Las Posas Road near Hwy 101.	Preliminary design is underway.
22	ST-5017, Annual Resurfacing	Provide annual resurfacing to local streets as recommended by the Camarillo Pavement Management Plan.	Design is in progress. Construction anticipated in Fall 2019.